

Dealer Pre-Delivery Checklist

To be completed by the Dealer on commissioning of the machine

Check Item:	Initial
Tow hitch is fitted correctly with bolts tightened to correct torque and marked	
Air brake hoses are correctly routed through holders and fitted with no leaks $m{ au}$	
Air brake relay valve is correctly set for the load ${m au}$	
Hydraulic hoses are routed through holders and fitted to cylinders with no leaks	
Hydraulic Accumulator is charged correctly (model 2006) +	
All bolts and nuts are tightened to the correct torque and marked	
All split pins are inserted and split	
All tyres are fitted correctly and inflated to the correct pressure	
All wheel nuts are tightened to the correct torque and marked	
Swivel units are correctly orientated	
Drop legs are correctly orientated and adjusted	
Grease all marked locations	
Disc roll pins/locking bolts are installed in the discs (CL1, CL2 and K4 only)	
The chain is tensioned as per Operators Manual	
Machine folds/unfolds in the correct sequence	
Chains are resting correctly on their transport supports (chain carriers)	
All safety signs and decals are in the correct locations as per the Assembly/Operators Manual	
All safety lights are in the correct locations and working	
Machine is registered for Warranty	
Customer has been shown the website and how to access parts information	
Operator manual has been provided with the machine	
† Certain models may not be fitted with this item	

Completed Pre-Delivery Checklist to be returned to <u>warranty@kellytillage.com</u> within 7 days of delivery to the customer.

Name:

Signature:

On behalf of the Dealer

Date:

KEFM317 Phone +61 8 8667 2253 Email sales@kellytillage.com kellytillage.com Version D Booleroo Postal Address PO Box 100, Booleroo Centre SA 5482 01/01/2023

Booleroo Office 684 Kelly Road, Booleroo Centre SA 5482 Adelaide Office 28 Greenhill Road, Wayville SA 5034 1