

Dealer - Pre Delivery Checklist

To be completed by the dealer on commissioning of the machine

Check Item:	Checked by Initial
Tyres are fitted correctly	
Check wheel nuts are tightened to the correct torque and marked	
Check tyres are inflated to correct pressure	
Tow Hitch is fitted correctly with bolts tightened to correct torque and marked	
All bolts and nuts are tightened to the correct torque values and marked	
All retaining pins are inserted and engaged	
Hydraulic rams and hoses are sound and routed correctly through holders	
Hydraulic Accumulator is charged correctly (6M only)	
Drop legs are correctly orientated and set to the correct height	
Swivel Units are correctly orientated	
Chains are resting correctly on their transport supports (chain carriers)	
Chain is correctly tensioned as per Operators/Assembly manual	
Roll pins are installed in the discs (CL1 and CL2)	
All points are greased on the machine	
All safety decals are on the machine in the correct locations are per the Assembly/ Operators manual	
Machine folds in the correct sequence	
All safety signs are present & lights working (if fitted)	
Machine is registered for Warranty	
Customer has been shown the website and how to access parts information	
Operators manual has been provided with the machine	

Please return this completed document to warranty@kellyengineering.com.au and retain a copy for your records.

Name: _____
For the dealer

Date: _____

Signature: _____